



D. G. Biddle & Associates Limited

consulting engineers and planners

96 KING ST. E., OSHAWA, ONTARIO L1H 1B6 PHONE (905) 576-8500 FAX (905) 576-9730
e-mail: info@dgbiddle.com

SOILS MANAGEMENT PLAN

1697 Highway 2, Courtice, ON
OUR FILE: 122065

Project:	Seniors Affordable Living Development
Location:	Approximately 400m east of Trulls Road on the south side of Highway 2.
Contractor:	TBD
Emergency Contacts:	Brett Lewandowsky 905-576-8500
Material Analysis:	TBD
Quantity to remove:	4,250 m ³ to be removed
Fill Source:	TBD
Quantity of Trucks Proposed:	TBD
Start Date:	June 2024
Proposed Completion Date:	October 2024
Working Hours:	7 am – 5pm
Truck Route:	TBD
Road Cleaning:	As Required.

Cut/Fill Report

Generated: 2024-01-26 18:29:48

By user: matthew.holmes

Drawing: X:\Staff\Job Files\122000\122065 1697 Highway 2, Courtice\122065 Drawings\122065 Engineering Drawings\X:\Staff\Job Files\122000\122065 1697 Highway 2, Courtice\122065 Drawings\122065 Engineering Drawings\122065-3D-SITE PLAN-EARTHWORKS.dwg

Volume Summary							
Name	Type	Cut Factor	Fill Factor	2d Area (sq.m)	Cut (Cu. M.)	Fill (Cu. M.)	Net (Cu. M.)
PREGRADE (650mm) VS OG STRIPPED	full	1.000	1.000	9361.77	4252.54	1.23	4251.30<Cut>

Totals					
		2d Area (sq.m)	Cut (Cu. M.)	Fill (Cu. M.)	Net (Cu. M.)
Total		9361.77	4252.54	1.23	4251.30<Cut>

* Value adjusted by cut or fill factor other than 1.0